EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads at Ward no. 07 Byatarayanapura in Kallappa, Munagurappa & Hoysala layout
2	Amount of Work Portion	
3	Estimated Cost	20.00 lks
4	Name of contractor	Technical Manager (KRIDL)
5	Agreement No.	321/12-13
6	No. and date under which work order issued	330, dt. 28/2/13
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	24/5/13
9	Date of receipt of application in the sub division office	24/5/13
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	424 days
15	Date of recommending time limit applied for	24/5/13
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Chief Engineer